


16 Shaft

5 December 2013



Impala Lease Area



- 1993 – The initial study started
- 2000 – The project (conceptual phase)
Order of Magnitude Estimate (OME)
- 2004 – Complete the detailed feasibility with Control Budget
Estimate (CBE)
- 2013 – 21 June Beneficial Hand Over – Cold Commissioning

24 September 2004: 16 Shaft site



First Construction: 28 September 2004



We respect, care and deliver

Box Cut

October 2004 – 17 March 2005



Shaft Progress January 2005 – 17 March 2007



We respect, care and deliver

IPS Development November 2006 – 26 October 2007



Station Cutting



We respect, care and deliver

Compressors: 23 August 2007



We respect, care and deliver

Refrigeration Plant: 16 April 2008




We respect, care and deliver

Shaft Equipping: October 2011



We respect, care and deliver

Development Vent shaft: October 2011



We respect, care and deliver

Beneficial Hand Over: 21 June 2013




We respect, care and deliver

Shaft Structure and Layout



Head frame & Shaft Cross-Section



Technical specifications

	<u>Rock Winder</u>	<u>Man Winder</u>
– Pay load	25 000 kg	22 500 kg
– Conveyance mass	26 500 kg	31 000 kg
– Length of wind	1640 m	1601 m
– Rope speed	16 m/s	16 m/s
– Drum diameter.	6.5 m	6.5 m
– Number of head ropes	4	4
– Monthly production (dry tons)		262 829 t/m
– Shift capability	2488 persons/hr – 300 /trip	



No 16 Shaft

No 16V Shaft

21 Level

22 Level

23 Level

24 Level

25 Level


26 Level

27 Level


Loading Level

IMPALA PLATINUM LIMITED
NO 16 SHAFT PROJECT
MAIN INFRA STRUCTURE

No 16 Shaft Merensky



No 16 Shaft UG2




Impala Platinum Limited		No 16 Shaft Implementation	
Date: 07 Dec 08	UG2 layout	REVISIONS	

Impala production profile



50- Year tonnage profile



We respect, care and deliver

Project Challenges



1) Rock Engineering – Shotcrete

19 October 2007:

A shotcrete specification was issued to keep the shotcrete within 15m from the advancing face. This should take place concurrent.

26 June 2008:

A second shotcrete specification was issued to apply on the face shotcrete for all the development ends.

- Impact on both quantity and cycle time.

2) Hex River Fault



We respect, care and deliver

3) Accelerated Corrosion



We respect, care and deliver

Current Status



Achievements:

- 1 Million Fatality free shifts on 1 August 2011
- 2 Million Fatality free shifts on 13 March 2013

	Quarter 4 - 2013	Quarter 1 - 2014	YTD	PTD
LTIFR	0.52	2.37	2.31	4.51
Reportable Frequency Rate	0.52	0.59	0.46	2.65


Key Dates

- 21 June 2013: Beneficial hand over: RSV to Impala
- 02 July 2013: Temporary licence: Man winder
- 10 July 2013: Shaft Sinkers handover 21 to 24 level to Impala
- 17 July 2013: The first development meter blasted by Impala
- 24 July 2013: The first stope ca blasted by impala
- 5 Aug 2013: Temporary licence: Rock winder
- 30 Sept 2013: Full licence: Man winder


First Crew go down at 16 Shaft




Build-up: Development meters




Build up: Stope ca



Impala 21 – 24 Level: Shaft Sinkers 25 – 27 level



Forecast 5 Year Build-up



Initiatives

- All rail bound development: Drill by Drill Rig
- All off reef ends: Shotcrete on the face
- All working places: 100% bolts and nets
- All underground employees: Rescue packs
- Surface control room: 65%
- Wi-Fi communication to be installed
 - Lamp tracking
 - Rolling stock tracking
 - Large equipment tracking
 - Telephone communication

Initiatives

- CCTV
 - Stations 50%
 - Loading areas
 - Conveyor belts
 - Any high risk areas

- Guard cars (20 Underground)

- Hagg Loader at the multi blast ends

GST SQD Drill Rigs



We respect, care and deliver

Questions?

Thank You

16 Shaft Team